



City of Patterson
 Department of Engineering
 1 Plaza
 P.O. Box 667
 Patterson, CA 95363
 Phone (209) 895-8060 Fax (209) 895-8069

Measure L

City Name: City of Patterson

Project Name: Roundabout @ Salado @ 7th Street & K Street Project 2017-C-003

Date: 1/15/2026

Revenue		Expenses	
City Funds	13,833	Project Budget	893,406
Federal Funds-CMAQ	593,674	Encumbered	0
State Funds		Expended Measure L	285,899
Measure L Funds	285,899	Expended - other	607,507
Other Funds			
Total	893,406	Available	0

Revenue and Expense include all aspects of the project that use Measure L Funds. Design, Construction and Construction Management are all included. All expenses shown for entire project as of 10/14/24. No further costs will be expended for this project. Project is complete.

Completion Date: 2/2/2021

Phase: Project Complete

Overall Project Details:

The purpose of this project was to ease congestion, pedestrian traffic, and improve safety. The previous conditions included a five-leg intersection that required an all-way stop. This project consisted of converting the five-leg intersection into a roundabout, which will reduce emissions and the number of stops while improving traffic efficiency. In addition, pedestrian crosswalks were upgraded with high visibility yellow crosswalks which are appropriate in school zone's.

Project Status:

Design Phase

Proposal Due: 3/8/2019
 Consultant Selection: 3/11/2019
 City Council Approval: 3/19/2019
 Design Contract Executed: 3/19/2021
 Design Complete: June 2019

Construction Phase

Bids Due:	6/5/2020
Contractor Selection:	6/16/2020
City Council Approval	6/16/2020
Contract Executed:	6/29/2020
Project Completion	2/2/2021

Add photos/renderings:

Soils Samples Taken for Geotechnical Report for Design of Structural Section of Pavement





Project Complete