



City of Patterson  
Department of Engineering  
1 Plaza  
P.O. Box 667  
Patterson, CA 95363  
Phone (209) 895-8060 Fax (209) 895-8069

## Measure L

---

City Name: City of Patterson

---

Project Name: 2025 Slurry Seal Project 2022-C-003

---

Date: 1/16/2026

---

Revenue		Expenses	
City Funds	\$2,429,850.53	Project Budget	2,553,877
Federal Funds		Encumbered	
State Funds		Expended - Measure L	106,487
Measure L Funds	\$124,026.77	Expended - Other	2,084,601
Other Funds			
<b>Total</b>	<b>\$2,553,877.30</b>	Available	362,789

The project consists of removing existing traffic striping and markings, crack sealing, applying Type II Slurry Seal, and restoring traffic striping and markings for approximately 453, 275 Sq. Yds. of various streets within the City of Patterson.

**Completion Date:**

---

**Phase:** Construction Phase

---

**Project Status:**

---

All slurry seal work and surface sealing for the 2025 Slurry Seal Project has been completed. Striping and pavement markings are being performed by subcontractor in coordination with the prime contractor, American Pavement Systems (APS). Final inspections and punch-list have been completed. The project is scheduled for City Council approval in February of 2026.

Add Photos/renderings:

