



City of Patterson
Department of Engineering
1 Plaza
P.O. Box 667
Patterson, CA 95363
Phone (209) 895-8060 Fax (209) 895-8069

Measure L

City Name: City of Patterson

Project Name: Citywide Sidewalk Replacement Project 2016-C-005

Date: 1/15/2026

Revenue		Expenses	
City Funds	161,270	Project Budget	188,646
Federal Funds		Encumbered	
State Funds		Expended - Measure L	27,376
Measure L Funds	27,376	Expended - other	161,270
Other Funds			
Total	188,646	Available	-

Revenue and Expense include all aspects of the project that use Measure L Funds. Construction only included. All expenses shown for entire project as of 10/14/24. No further costs will be expended for this project. Project is complete.

Completion Date: June 19, 2018

Phase: Project Complete

Overall Project Details:

Sidewalks in many areas of the Walker Ranch, Patterson Gardens, and Sutter Point were damaged by lifted tree roots or sunk because of clay liquefaction, which made them a tripping hazard. Therefore, broken sidewalks, picnic & play areas in the parks and a basketball court at Sungiant Park were replaced. Additionally, picnic tables were modified to accommodate wheelchair access and comply with ADA requirements.

Project Status:

This project went out to bid for construction on January 25 and February 1 of 2018. Construction was awarded on March 7, 2018. Costs shown are for construction only. Construction is complete. The project went to City Council on June 19, 2018 for approval of completion and was accepted as complete.

Add photos/renderings: Sidewalk replacement locations

